

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

Irrigation & CAD Department – Reconstruction of U.T at Km 0.900 of Bodapadu Medium Drain across Chinakapavaram Channel at Km 2.776 in Pentapadu Mandal, West Godavari District – Revised Administrative approval for an amount of Rs.248.36 Lakh – Accorded – Orders – Issued.

IRRIGATION & CAD (IW – ERD.2) DEPARTMENT

G.O.Rt.No.71

Dated 29th January, 2014.

Read the following:-

1. G.O.Rt.No.1193, Irrigation & CAD (Drg.2) Department, dated:25.10.2007.
2. Govt.Memo.No.3875/Drg.2/2009-3, dated:22.05.2009.
3. From the Engineer-in-Chief (I.W), Hyderabad, Letter No. ENC/IW/P&M/EE.III/DEE.10/AE/RE/329/13, dated:10.06.2013.

ORDER :

In the reference first read above, the Government have issued orders for according administrative sanction for the work relating to "Reconstruction of U.T. at Km.0.90 of Bodapadu Medium Drain across China Kapavaram Channel at Km.2.776" for an amount of Rs.1.52 Crore.

2. In the reference 2nd read above, the Government have issued orders permitting the Engineer-in-Chief (I), to award the above work, to M/s Coastal Engineering Constructions Limited on selection basis, as a special case, at a percentage excess of 54% over E.C.V. As such the tendered contract value (TCV) was computed to Rs.2,21,42,774/-. It was also ordered that the Engineer-in-Chief (I), shall have to seek the revised administrative sanction for the above amount.

3. In the reference 3rd read above, the Engineer-in-Chief (I.W), Hyderabad has stated that the Committee of Chief Engineers in their meeting held on 27.05.2013 at 4.30 P.M to discuss and recommend Revised Estimates for the "Reconstruction of U.T at Km 0.900 of Bodapadu Medium Drain across Chinakapavaram Channel at Km 2.776 in Pentapadu Mandal, West Godavari District" has examined the following reasons for deviations. 1) Tender Premium at (+) 54 % over Estimated rates. 2) New items like i) Casuruna Ballaies, ii) PVC Rubber water of size 23 cms & Tarfelt filler board 12 mm, iii) Dismantling of Existing U.T, iv) supply, Fabrication & Erection of grill arrangement were necessitated during execution. 3) Price Adjustment & Increase in cost of Land Acquisition. 4) Screw gearing shutters for 2 O.T sluices and increase in L.S amounts of VAT, Labour cess and Shifting of Electrical poles & soil Testing. The Committee has recommended for according administrative approval for an amount of Rs.2,48,36,000/- to the Revised Estimate of the above work.

P.T.O

4. The Engineer-in-Chief (I), Hyderabad has therefore, requested the Government to accord revised administrative sanction for the above work for an amount of Rs.248.36 Lakh.

5. Government, after careful examination of the proposal of the Engineer-in-Chief (I.W), hereby accord Revised administrative sanction for the work of "Reconstruction of Under Tunnel at Km 0.900 of Bodapadu Medium Drain across Chinakapavaram Channel at Km 2.776 in Pentapadu Mandal, West Godavari District" for an amount of Rs.248.36 lakh.

6. The Expenditure sanctioned in para (5) above, shall be debited to the Head of Account "4711 COL of FC Project 03 Drainage - 103 Civil Works - 11 Normal State Plan - SH (07) GDA - 530 Major works - 531 Other Expenditure.

7. The Engineer-in-Chief (I), Hyderabad shall take necessary action in the matter, accordingly.

8. This order issues with the concurrence of Finance (Expr.PW-I) Department, vide their U.O.No.26017/621/Expr.PW.I/2013, dated:31.10.2013.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.ARAVINDA REDDY
SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-in-Chief (I.W), Errum Manzil, Hyderabad.
The Engineer-in-Chief (I), Errum Manzil, Hyderabad.
The Superintending Engineer, Irrigation Circle, Eluru.

Copy to:

The Accountant General, A.P., Hyderabad.
The Director of Works Accounts, M.J.Road, Hyderabad.
The Pay and Account officer, A.P, Hyderabad.
The Finance (Expr.PW-I) Department.
OSD to Minister (M& MI).
P.S to Spl.Chief Secretary to Government (I), I&CAD Department.
SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER